Village of Forest Park
517 Desplaines Avenue
Forest Park, IL 60130
Phone: 708-366-2323

Building Department
Phone: 708-615-6276
Email: building@forestpark.net

TOTAL DUE $_____	_____ Fees: _____ sq. ft. _____ Job License _____ Dumpster _____ Demolition	Permit # _____ Total Paid $ _____ Date Issued _____

APPLICATION FOR BUILDING PERMIT

Requirements: Proof of $1,000,000.00 Liability Insurance (Listing Village of Forest Park as Certificate Holder)
$10,000.00 Surety Bond
Signed contract with scope of work

Property Address: _____ Property Owner: _____

Owner Address: _____

Owner Email: _____ Owner Phone: _____

Cost of Proposed Work: _____ Less Electric: _____ Less Plumbing: _____

Description of Work: _____

Contractor Type	Name	Address	Phone	Email
Architect				
General				
Concrete				
Carpenter				
Demolition				
Electrician **Separate permit required**				
HVAC/Mechanical				
Plumber **Separate permit required**				
Roofer				
Other				

I declare that I have examined and made this application and it is true and correct to the best of my knowledge and belief. I have been given authorization from the property owner to obtain this permit. By signing this document you acknowledge this is NOT a permit. You will NOT work until this application is processed, approved, and permit placard is issued.

Applicant's Name (Print): _____ Signature: _____ Date: _____

Office Use Only
Reviewed: _____ Approved: _____ Date: _____

REQUIRED BUILDING PERMIT INSPECTIONS
ALL INSPECTIONS REQUIRE A 24 HOUR NOTICE

FOOTINGS / PRE-POUR

All footings or sidewalk opening shall be inspected before any concrete is poured. All forms and reinforcing steel shall be in place prior to the inspection. Abnormal or unusual soil conditions may require additional tests and footing modifications. Survey stakes shall be in place and located so as to assure that the construction is properly located.

FOUNDATIONS:

All foundations shall be inspected before any backfill. All foundation drain tile (if installed) and foundation waterproofing shall be complete before the inspection.

WATER AND SEWER UNDERGROUND:

All water and sewer trenches shall be open and piping installed at the time of the inspection. Given the nature of this inspection, we would request this inspection to be scheduled with a close estimate to when the trench will be open to avoid open trenches for lengthy periods of time.

REMODEL JOBS - INSPECTIONS MUST BE DONE IN ORDER

ROUGH PLUMBING

All water and drainage/waste and vent piping shall be in place and complete, with all parts visible. All piping shall have a minimum of a 4 hour water pressure test (or in cold weather with the approval of the plumbing inspector, a 24 hour air pressure test) to assure no leakage.

ROUGH ELECTRICAL

All electrical piping shall be in place and be complete with all parts visible.

ROUGH FRAMING / INSULATION

All framing shall be exposed and visible for inspection. Framing needs to be complete in order to pass inspection. Make sure that the insulation, fire block or stop, and fire caulk is in place and ready to be inspected.

FINAL PLUMBING

To be performed upon the completion of all plumbing work; fixtures, piping, water heaters, etc.

FINAL ELECTRICAL

To be performed upon the completion of all electrical work; all cover plates, switch plates, junction box covers, etc. must be in place and all circuits labeled.

FINAL INSPECTION

All other work must be completed before the final inspection. **NO** occupancy will be permitted unless ALL items are complete. In cold weather, some items may be left incomplete, but only upon specific advance request and approval. In **NO** case will any item be approved for later completion if those items affect health, welfare, or safety.

Questions? Contact the Building Department at building@forestpark.net or 708-615-6276.